

SUMMARY STATUS
 Interceptor System Rehabilitation
 Heart of the Valley Metropolitan Sewerage District

REVIEW
 04/02/25

summary		through March 31
phase	1 Ahlstrom (east)	
	2 Fox River	
	3 Little Chute	
	4 Kimberly	
	5 Rail Corridor	

description (by project Work items)

public notices / coordination

phase 3 (Little Chute)	complete
new release - restart phase 3 - 2025	end March

general

access / staging

Heesakker Park	100 %	bypass staging
	95 %	canal access
Doyle Park	95 %	canal access and boat launch grading
Riverside Park	100 %	

bypass wastewater

phase 1 - decommission	80 %	
phase 2 - decommission	90 %	
Fox River bypass		
electric service drops		
ms 10		
mh 16		
phase 3	100 %	assembled, tested, placed in operation
phase 4		
WSI railroad directional drill	100 %	

interceptor

15 of 23 **8,100 60%**

phase 1	work complete	4 sections	2,100
phase 2	work complete	7 sections	5,700
phase 3			
phase 4	work complete	4 sections	300

structures

19 of 62 **30%**

phase 1		7 structure	
high build epoxy		70 %	
remaining structures			
ms 5N		75 %	
ms 9		fall '24	
ms 6		fall '24	
mh 7, 7A, 8		coordinated with phase 2 bypass	
phase 2		10 structure	
high build epoxy		90 %	
phase 3		14 structure	
high build epoxy			
modify structures (2)		2 structure	90 %





Memorandum

date: April 02, 2025

to: **Heart of the Valley Metropolitan Sewerage District**
Dave Casper, Commission President
Commissioners
Brian Helminger, District Director (file copy)
Dustin Jerabek, Director of Operations and Maintenance

cc: (none)

from: **Strategic Municipal Services, Inc.**
Scott M. Schramm, PE, PLS
David Schlichting, PE

re: **ACTIVITY SUMMARY - STEP 4 - CONSTRUCTION**
Interceptor System Rehabilitation
Heart of the Valley Metropolitan Sewerage District
Outagamie County, Wisconsin

Summary

- A. Administration
- B. Public Finance
- C. Staking and Reference Markers
- D. Site Observation
- E. Documentation
- F. Upcoming Next Steps

A. Administration

1. Communication

- a. Prepare for and communicate with the District, member communities and private parties including
 - 1) Fox River Navigational System Authority (FRNSA)
 - 2) Kaukauna Utility (KU)
- b. Prepare for and communicate with Visu Sewer Inc. (Visu).
- c. Prepare for, guide and participate in **progress meetings and communications**. Prepare and distribute notes and followup action items.



2. Public Relations

- a. Review ongoing communications between the respective parties.

3. Coordination

- a. Prepare for, communicate and meet with Kaukauna Utilities regarding the temporary electric service drops for the Phase 3 bypass equipment. Review service drop sites with Kaukauna Utilities and Visu.
- b. Prepare for and communicate with member communities and private parties where work will occur in first (1st) quarter.
 - 1) Little Chute Heesakker, Island and Doyle Parks

4. Contract Administration

- a. Review and process Contractor Application for Payment 10.

5. Submittals

- a. Review and process Contractor submittals.
-

B. Public Finance

1. Clean Water Fund (CWF)

- a. Support the District prepare and transmit disbursement requests.
-

C. Staking and Reference Markers (n / a)

D. Site Observation

1. Document construction conditions at work sites

- a. Fox River Navigational System Authority
- b. Heesakker, Doyle and Island Parks, Sanitorium Road, Vandenberg Lane and Lincoln Avenue
- c. Riverside Park and River and Kaukauna Streets
- d. bypass wastewater sites including Island Park and Heesakker Park staging area

2. Observe and document construction progress

- a. phase 1
- b. phase 2
- c. phase 3
 - 1) access drives
 - a) Heesakker
 - b) Doyle and
 - c) Island Parks

- 2) bypass
 - a) Little Chute canal
 - b) Heesakker and Island Parks

 - 3) modify mh 17 and 18

 - d. phase 4

 - e. observe and review existing preconstruction, pre-line and post line field conditions and documentation
 - 1) CIPP - phase 3
 - mh 18 - 19, 19 - 20, 20 - 21, 21 - 21A, 21A - 22, 22 - 23, 23 - 24, 24 - 25, 26 - ms2, ms2 - 26A, 17 - ms3, ms3 - 17A

 - f. observe and review existing preconstruction, and construction conditions and documentation
 - 1) structures - modify
 - mh 17, 18
-

E. Documentation

- 1. document observed construction conditions on record drawing markups (asbuilts)
-

F. Upcoming Next Steps - Focus

- 1. phase 1 construction (Ahlstrom - east) complete remaining work 2025
 - 2. phase 2 construction (Fox River)
 - a. rehabilitate structures complete remaining work 2025

 - 3. phase 3 construction (Little Chute)
 - a. CIPP Little Chute canal
 - b. rehabilitate structures
-

We welcome the opportunity to further discuss these items at your convenience.

enc: as noted