

5B

Headworks / Screening & Improvements – Monthly Update

Project Finances

After last month's Commission meeting, Tammy contacted LGIP and we have transferred the allocated funds into a designated Headworks/Screening project account. The account remains invested in the LGIP and will gain some interest between now and when project payments begin.

8/4/26 90% Completion Project Meeting

Donohue engineers along with all District staff met to go over details of the project. The project scope includes not only replacement of the screening equipment but also building improvements to meet applicable codes including a new layout for the second floor. The second floor contains electrical equipment, instrumentation, and power panels for the headworks building. The second floor will be totally isolated, (including HVAC) from the lower level containing the open-air sewage channels, parshall flume, and screening equipment.

There are still some items and finer details that remain to be looked in and resolved. The project remains on schedule for bidding this fall with award of contract closely following bid close.

Donohue indicated that procuring the equipment will take some time from date of order to delivery of the new machinery. The screening equipment removal/install is not likely to be the first work items completed in this project.

Task Order – CRS

Donohue will be providing a task order for consideration for Construction Related Services that includes work inspection along with project and contract administration as we get closer to the project bidding.