

Operations Update

Plant Operations – Plant operations and treatment were good for the month of September. No credits were used from the treatment basin.

Blending Event – On September 11th the plant experienced high flow volumes due to excessive rain on the 10th leading into the 11th. The plant peaked at 43 MGD, blended 385K, and total plant flow on the 11th was 21.2 million gallons.

Bio-Solids Hauling – Due to the rain, there hasn't been any hauling.

Maintenance Update

Laser Flow System Meters – The laser flow meters have been set up by Mulcahy Shaw and the plant is now in the process of collecting flow data from the flow meters.

HOV Agricultural Land (Grass Buffers) – The three rock equipment crossings and cleanup of a grass buffer zone has been delayed due to rain.

ACTI-FLO Polymer PLC Upgrade – Altronics is tentatively scheduled for October 17th to do the PLC upgrade to the polymer system in the ACTI-FLO.

Kevin Skogman
Director of Operations & Maintenance