

Operations Update

Plant Operations – Plant operations and treatment were good during the month of December.

Maintenance Update

PLC Upgrades at Meter Stations – Upgrades at the meter stations and plant SCADA are near completion. LW Allen will be back on January 22nd to resolve a few discrepancies in the programming of the new processors.

Laser Flow Meter Modems – Received the Flow-link Pro Software and modems to connect with the laser flow meters. When the plant gets the micro SIM cards for the modems Mulcahy Shaw will assist in startup.

Headworks Heating/Ventilation Unit – The Variable Frequency Drive for the exhaust fan for the heating/ventilation unit had failed the first part of December. A new drive was not available until the first part of January. Had a slightly bigger drive in horse power at the plant that was for a reuse pump. It was installed and programmed so the building would have heat until the proper drive comes in.

Plant Pickup Truck – The plant is in the process of replacing the pickup truck. The new truck is currently on order and is due mid to late February. It will be a 2021 Chevrolet Silverado 2500 with a plow package. The total cost after trade-in is \$27,545.00.

Kevin Skogman
Director of Operations & Maintenance