

Operations Update

Plant Operations – Plant operations and treatment were good during the month of May.

Phosphorus Analyzer (Biostyr Effluent) – The plant has received the phosphorus analyzer and will be installing in the near future.

Maintenance Update

Water Champ Guide Rail System – Recently the guide rail system for one of the water champs had failed. The repair of the guide rail system is going to consist of bypass pumping of the influent channel in the ACTI-FLO, doing so when flows are low, repairing or replacing the failed guide system, plus doing the same with the other water champ guide rail system. In the process of receiving quotes for this project.

Roof Replacement (Digester Control Room) – The initial cost was \$53,090 to replace the roof. Discrepancies were found once the work started and change orders were necessary. This brought the total price up to \$64,059.

Laser Flow Meter Modem - Currently the plant is in the process of going global to share the flow data with the communities.

Kevin Skogman
Director of Operations & Maintenance