

Operations Update

Plant Operations – Plant operations and treatment were ok during the month of March. Due to higher flows in the later part of the month, effluent suspended solids were higher than normal.

High Flow Event – Because of high flows the week of 3/27, secondary treatment was overwhelmed and there was a portion of primary treated water diverted around secondary treatment. The plant peaked at around 56 MGD.

Process Control Technician – Received a resume recently and will be interviewing the individual on 4/18.

Maintenance Update

Turbine Pump #1 VFD – The heat sink fan failed on the drive; the fan has changed from an AC fan to a DC fan and the retrofit kit cost is \$6,575.00.

Admin Building AHU Chilled Water Coil – New coil is on order.

Peak Flow Pump #3 VFD – Still waiting on fuses.

Heating/Air Conditioning Unit Solids Building Garage – New unit has arrived and is in the process of being replaced.

Kevin Skogman
Director of Operations & Maintenance